



Southern Power Distribution Company of Telangana Limited
#6-1-50, Corporate Office, Mint Compound, Hyderabad 500 063.
Phone No.(040) 2343 1008 Fax Nos.(040) 2343 1395/1452 website www.tssouthernpower.com

Sub: Minutes of meeting held on 13.04.2016 with Solar Power developers of 500 MW Solar Bidding - 2014 and 2000 MW Solar Bidding – 2015 – Regarding.

Following Officers were Present in the meeting:

Sri G.Raghuma Reddy, CMD/TSSPDCL

Sri C.Srinivas Rao, JMD/Comml, IPC & Finance/TSTRANSCO

Sri T.Jagath Reddy, Director(Transmission & Grid Management)/TSTRANSCO

Sri T.Srinivas, Director/Comml & Projects/TSSPDCL

The issues pertaining to Progress of Solar power plants under 500 MW and 2000 MW Solar bidding raised during the meeting by the authorized persons of solar plants are given below:

Solar Power Project 500 MW

1. M/s Nirjara Solaire Urja Private limited (SPV of M/s Solairedirect Energy India Private limited), 10 MW, Subhashini Nandyala.

It is informed that the solar power developer is facing problems from Revenue Department for Deemed Conversion to Non-Agricultural Land Status, point No. B of Ease of Business – Enabling Provisions of Telangana Solar Power Policy – 2015. Requesting for extension of SCOD for another 2 months. The CMD/ TSSPDCL has requested to the solar power developer to submit a detailed letter so that it can be taken up with the district collector.

2. M/s RGS Solar Power Private Limited, 7 MW, Mr.Sanjay.

It is informed by solar power developer that approvals are getting delayed from single window (TSiPASS) mainly due to delays in PR Department i.e., permission from Nagar Panchayat point No. J of Ease of Business – Enabling Provisions of Telangana Solar Power Policy – 2015. It is informed by the solar power developer instead of demanding Rs. 25, 000/- per acre towards development charges and layout fee. The “Nagar Panchayat “has issued a letter asking them to pay Rs. 1.9 Crores. The CMD/ TSSPDCL has requested to the solar power developer to submit a detailed letter duly enclosing the copy of Nagar panchayat letter (asking Rs. 1.9 Crs), so the issue will be submitted to energy department so as to take up with PR Department.

The Solar Power Developers have synchronized 1 MW out of 7 MW.
"Requesting for Extension of SCOD for 4-6 months.

3. M/s Grahati Solar Energy Private Limited, 50 MW, Mr.MVS Reddy

It is informed that:

- (i) Bay allocation and Estimate sanction for transmission line & bay extensions are yet to be received from TSTRANSCO.
- (ii) SCADA issue to be resolved by TSLDC /TSTRANSCO. TS TRANSCO is insisting for Substation Automation.
- (iii) Requesting for extension of SCOD for another 2 to 3 months.

Action: TSTRANSCO

4. M/s Dayakara Solar Power Pvt Limited, 30 MW, Mr.MVS Reddy,

It is informed that:

- i. Bay allocation and Estimate sanction for transmission line & bay extensions are yet to be received from TSTRANSCO.
- ii. SCADA issue to be resolved by TSLDC /TSTRANSCO TS TRANSCO is insisting for Substation Automation.
- iii. Requesting for extension of SCOD for 4 months.

Action: TSTRANSCO

5. M/s Cybercity Builders & Developers Pvt Ltd 5 MW, Mr.Rajender Reddy

It is informed by solar power developer that approvals are getting delayed from single window (TSiPASS) mainly due to delays from all departments. There is no response from TSiPASS on their application.

Requesting for extension of SCOD another 3 months.

6. M/s Cybercity Builders & Developers Pvt Ltd 5 MW, Mr.Rajender Reddy

It is informed by solar power developer that approvals are getting delayed from single window (TSiPASS) mainly due to delays from all departments. There is no response from TSiPASS on their application.

Requesting for extension of SCOD another 3 months.

7. M/s ReNew Akshay Urja Private Limited, 100 MW, Mr.Rohit

It is informed that the solar developer has commissioned 60 MW out of 100 MW. The remaining capacity (ie 40 MW) will be commissioned at the middle of the may 16 and also requested to depute concerned ADE/TSTRANSCO for marking Towers. Line clear required at 400/220 KV substation Veltoor.

Action: TSTRANSCO

8. M/s ReNew Akshay Urja Private Limited, 24 MW, Mr.Rohit

Informed that works are progressing as per schedule.

9. M/s Sparkman Solar Energy Private Limited, 2 MW, Mr.Dhruv,

It is informed that as per recent survey by South Central Railway, Manoharabad Kothapalli Rail line is passing through the solar plant. Requesting for extension of SCOD for 4 months. CMD/TSSPDCL has requested to the solar power developer to submit a representation, so that it can be taken up with district collector/Medak.

Action: CGM/Comml (Address letter to Dist Collector)

10. M/s Rohini Solares Private Limited, 5 MW, Mr.Sriram

It is informed that there is delay in sanctioning of loan from REC, approval from TSipass and land approval from local Panchayat and Mandal officers. Requesting for extension of SCOD for 2 months.

11. M/s Talettutayi Solar Projects Private Ltd, 10 MW, Mr.Anand

DISCOM staff are not giving LC for erection 33 KV line in the Gadwal town. CMD/TSSPDCL informed that instructions will be issued to DE/OP/Gadwal to provide line clearances.

Action: SE/OP/ MBNR & DE/OP/Gadwal

12. M/s Karvy Solar Power limited, 20 MW, Mr.Narsing Rao.

It is informed by solar power developer that approvals are pending from single window (TSIPASS) since 2 ½ months. Proposal not moved to next level in respect of clearances/approvals. The developer informed that 10 MW out of 20 MW will be commissioned by the end of this Month and requested for extension of 3 months to commission balance 10 MW.

13. M/s SQA Concepts, 2 MW, Uppender

Requesting for extension of SCOD another 2 to 3 months as financial closure is pending

Solar Power Projects 2000 MW

1. M/s Solar Pack Corporation Technologies S.L. Total: 55 MW, Mr.Radhesham Goyal (4 Projects)

i. Bay allocation and Technical feasibility are required from TSTRANSCO.Dir/Transmission/TSTRANSCO has informed that they will be arrange required permissions.

- ii. Exemption of land ceiling to be computed at 7.5 Acres/MW instead of 5 Acres/MW as tracker technology needs more land.

Action: TSTRANSCO

2. M/s Mytrah Energy (I) Ltd, 232 MW (12 Projects), Mr.Jaya Vardhan

- i. Bay allocation and connectivity approvals are required from TSTRANSCO/DISCOM.
- ii. Exemption of land ceiling to be computed at 7.5 Acres/MW instead of 5 Acres/MW as tracker technology needs more land.

3. M/s Energon Soleq, 100 MW, Mr.Sunil Gaurvu, (2 Projects)

It is informed that the solar developer is in process of achieving financial closure and acquiring land.further they have requested that 100% land acquisition as CP is to waived and application to be accepted by TSiPASS.

4. M/s Suzlon Energy limited, Mr. M.V Nagarjuna

It is informed by solar developer that requested to expedite survey is yet to be done and for the processing of estimation.

Action: SE/OP & TSTRANSCO

5. M/s SKY Power Southeast Asia investment private limited, (4 projects)

Informed that they will be commission the solar power project as per the PPA schedule.

6. All the solar power developers have requested participation of TSiPASS staff in the meeting.

Encl: Status report


Chief General Manager/Comml & RAC

Copy submitted to:

PS to the Principal Secretary, Energy Department, Government of Telangana State.
DE/Tech to the Chairman & Managing Director/TSTRANSCO & Chairman/TSPCC/Vidyut Soudh.

DE/Tech to the Chairman & Managing Director/ TSSPDCL/Mint Compound /Hyd.
The Joint Managing Director(Comml, IPC & Vigilance)/TSTRANSCO & Member TSPCC

The Director (Transmission & Grid Management)/ TSTRANSCO

The Director/Comml, IPC & Projects/ TSSPDCL

Copy to:

The Superintending Engineer/Op/Mahaboobnagar, Medak, Nalgonda and Ranga Reddy(North, South & East)

The Chief Engineer/Op/Ranga Reddy Zone.

Endt.No.CGM(Comml & RAC/SE(IPC)/F.No.Solar-2014/D.No.170/16, Dt: 28-04-2016